



**RURAL MANAGEMENT & DEVELOPMENT DEPARTMENT
GOVERNMENT OF SIKKIM
GANGTOK**

Ref No: 19 /RM&DD/REDRH

Dated: 16/11/2015

To,

**All District Collectors –cum-
Head of District level committee of REDRH Project,
Government of Sikkim**

Subject: REDRH: Monthly Progress Reporting of House Construction for October 2015

Sir,

Under the REDRH project, the **physical progress reporting of house construction** is entered from the District level in the MIS (www.sikkimrmd.gov.in). This data forms the basis of the Monthly Progress Report which facilitates performance assessment. **As on 31st October 2015, the top five Blocks in terms of physical progress (based on MIS) are Namchi, Melli, Duga, Hee Bermoik and Jorethang while the under-performing Blocks are Ravangla, Kaluk, Soreng, Kabi Tingda and Pakyong. The detailed MPR prepared block wise is enclosed.**

Yours faithfully,

Encl: As above

Joint Secretary/MGNREGA

CC:

- 1. PS to HM-RM&DD for kind information of HM RM&DD please**
- 2. Secretary LR&DMD –cum- State Relief Commissioner**
- 3. Secretary RM&DD**
- 4. Related officers of RMDD Head Office [SS-I, CE, Director (Accounts), SE(stores), JS(MGNREGA)]**
- 5. MD-SIMFED to expedite the stock material supply**
- 6. MD-STCS to accelerate the stock material supply and also settle the advances urgently**
- 7. All ADC (Dev)s to assess the root cause of the under-performing blocks and initiate corrective action to accelerate the progress**
- 8. All GVKs showing slow progress need to accelerate the progress**

Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project
Block wise progress summary
Status As on 31st October

Sl. No	ADC	Block	No. Of Houses Sanctioned	Stage 1 Below Plinth	Stage2 Plinth Level	Stage3 Roof Complete	Stage4 House Completed	Stage5 Handed to Beneficiary	Physical Progress %wise
1	Chungthang	Chungthang	544	14	56	44	216	214	91%
	Total		544	14	56	44	216	214	91%
2	Mangan	Mangan	591	19	132	201	1	238	78%
		Passingdong	448	8	90	166	4	180	79%
		Kabi-Tingda	417	59	26	124	28	180	79%
	Total		1456	86	248	491	33	598	79%
3	Gangtok	Gangtok	242	0	42	40	5	155	87%
		Ranka	214	0	48	12	37	117	87%
		Rakdong Tintek	445	0	38	37	88	282	94%
		Martam	304	0	65	42	25	172	86%
		Duga	95	0	7	12	11	65	93%
		Khamdong	191	3	23	37	17	111	88%
	Total		1491	3	223	180	183	902	89%
4	Pakyong	Rhenock	153	1	8	32	8	104	92%
		Pakyong	173	14	12	41	0	106	85%
		Regoh	419	23	41	98	12	245	85%
		Parakha	185	5	7	36	6	131	91%
	Total		930	43	68	207	26	586	87%
5	Namchi	Namchi	260	0	2	26	15	217	97%
		Melli	192	0	1	18	2	171	97%
		Namthang	223	3	19	54	21	126	89%
		Jorethang	181	0	10	56	8	107	90%
	Total		856	3	32	154	46	621	93%
6	Ravong	Ravong	207	12	11	61	8	115	86%
		Temi- Tarku	258	8	14	77	35	124	88%
		Sikkip	153	7	17	58	10	61	82%
		Yangyang	237	1	32	93	4	107	83%
	Total		855	28	74	289	57	407	85%
7	Gyalsing	Dentam	351	6	58	64	19	204	86%
		Hee-Bermiok	108	0	2	7	29	70	97%
		Yuksom	471	19	67	122	88	175	83%
		Gyalshing	223	2	12	71	9	129	89%
	Total		1153	27	139	264	145	578	86%
8	Soreng	Daramdin	121	3	9	32	3	74	88%
		Soreng	437	60	68	102	76	131	76%
		Kaluk	129	8	11	61	0	49	79%
	Total		687	71	88	195	79	254	79%
GRAND TOTAL			7972	275	928	1824	785	4160	86%

Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project
Block wise progress summary
Status As on 31st October

S. No	District	Block	Target	Number of houses completed plinth level	Percentage Achieved
1	South	Namchi	260	260	100%
2	South	Melli	192	192	100%
3	East	Duga	95	95	100%
4	West	Hee Bermiok	108	108	100%
5	South	Jorethang	181	181	100%
6	East	Martam	304	304	100%
7	East	Rakdong Tintek	445	445	100%
8	East	Gangtok	242	242	100%
9	East	Ranka	214	214	100%
10	South	Yangang	237	236	100%
11	East	Rhenock	153	152	99%
12	West	Gyalshing	223	221	99%
13	South	Namthang	223	220	99%
14	East	Khamdong	191	188	98%
15	West	Dentam	351	345	98%
16	North	Passingdang	448	440	98%
17	West	Daramdin	121	118	98%
18	East	Parkha	185	180	97%
19	North	Mangan	589	572	97%
20	North	Chungthang	546	530	97%
21	South	Temi Tarku	258	250	97%
22	West	Yuksom	471	452	96%
23	South	Sikip	153	146	95%
24	East	Regoh	419	396	95%
25	South	Ravangla	207	195	94%
26	West	Kaluk	129	121	94%
27	East	Pakyong	173	159	92%
28	West	Soreng	437	377	86%
29	North	Kabi Tingda	417	358	86%
		Total	7972	7697	97%