



**RURAL MANAGEMENT & DEVELOPMENT DEPARTMENT
GOVERNMENT OF SIKKIM
GANGTOK**

Ref No: 18/RM&DD/REDRH

Dated: 15 /10/2015

To,

**All District Collectors –cum-
Head of District level committee of REDRH Project,
Government of Sikkim**

Subject: REDRH: Monthly Progress Reporting of House Construction for September 2015

Sir,

Under the REDRH project, the **physical progress reporting of house construction** is entered from the District level in the MIS (www.sikkimrmdmdd.gov.in). This data forms the basis of the Monthly Progress Report which facilitates performance assessment. **As on 30th September 2015, the top five Blocks in terms of physical progress (based on MIS) are Namchi, Melli, Duga, Hee Bermoik and Jorethang while the under-performing Blocks are, Ravangla, Mangan, Temi-Tarku, Sikip and Passingdang. The detailed MPR prepared block wise is enclosed.**

Yours faithfully,

Encl: As above

Joint Secretary/MGNREGA

CC:

- 1. PS to HM-RM&DD for kind information of HM RM&DD please**
- 2. Secretary LR&DMD –cum- State Relief Commissioner**
- 3. Secretary RM&DD**
- 4. Related officers of RMDD Head Office** [SS-I, CE, Director (Accounts), SE(stores), JS(MGNREGA)]
- 5. MD-SIMFED** to expedite the stock material supply
- 6. MD-STCS** to accelerate the stock material supply and also settle the advances urgently
- 7. All ADC (Dev)s** to assess the root cause of the under-performing blocks and initiate corrective action to accelerate the progress
- 8. All GVKs** showing slow progress need to accelerate the progress

Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project

Block wise progress summary

Status as on 30th September 2015

Sl. No	ADC	Block	No. Of Houses Sanctioned	Stage 1 Below Plinth	Stage2 Plinth Level	Stage3 Roof Complete	Stage4 House Completed	Stage5 Handed to Beneficiary	Physical Progress %wise
1	Chungthang	Chungthang	544	14	56	44	216	214	91%
	Total		544	14	56	44	216	214	91%
2	Mangan	Mangan	589	22	162	183	1	221	76%
		Passingdong	448	9	92	176	0	171	78%
		Kabi-Tingda	417	59	26	126	28	178	79%
	Total		1454	90	280	485	29	570	77%
3	Gangtok	Gangtok	242	0	67	33	4	138	83%
		Ranka	214	0	48	13	39	114	87%
		Rakdong Tintek	446	1	54	86	84	221	89%
		Martam	305	1	65	43	28	168	86%
		Duga	95	0	7	12	13	63	93%
		Khamdong	191	3	24	41	17	106	87%
	Total		1493	5	265	228	185	810	87%
4	Pakyong	Rhenock	153	1	11	31	4	106	91%
		Pakyong	173	14	12	41	0	106	85%
		Regoh	419	28	38	101	15	237	84%
		Parakha	185	5	7	38	8	127	91%
	Total		930	48	68	211	27	576	87%
5	Namchi	Namchi	260	0	2	30	14	214	97%
		Melli	192	0	1	31	3	157	96%
		Namthang	223	9	24	50	28	112	86%
		Jorethang	181	0	10	65	4	102	88%
	Total		856	9	37	176	49	585	92%
6	Ravong	Ravong	207	17	15	66	4	105	82%
		Temi- Tarku	258	9	19	91	16	123	85%
		Sikkip	153	9	18	56	10	60	81%
		Yangyang	237	4	32	93	4	104	82%
	Total		855	39	84	306	34	392	83%
7	Gyalsing	Dentam	351	6	59	72	18	196	85%
		Hee-Bermiok	108	0	3	7	34	64	97%
		Yuksom	471	19	75	126	93	158	82%
		Gyalshing	223	2	15	72	10	124	88%
	Total		1153	27	152	277	155	542	86%
8	Soreng	Daramdin	121	3	9	32	3	74	88%
		Soreng	437	65	95	88	85	104	73%
		Kaluk	129	8	11	61	0	49	79%
	Total		687	76	115	181	88	227	77%
GRAND TOTAL			7972	308	1057	1908	783	3916	84%

Reconstruction of Earthquake Damaged Rural Houses (REDRH) Project
Physical Progress Report
Status as on 30th September, 2015

S. No	District	Block	Target	Number of houses completed plinth level	Percentage Achieved
1	South	Namchi	260	260	100%
2	South	Melli	192	192	100%
3	East	Duga	95	95	100%
4	West	Hee Bermiok	108	108	100%
5	South	Jorethang	181	181	100%
6	North	Chungthang	546	530	97%
7	West	Kaluk	129	121	94%
8	West	Yuksom	471	452	96%
9	East	Martam	304	304	100%
10	East	Regoh	419	391	93%
11	North	Kabi Tingda	417	385	92%
12	West	Gyalshing	223	221	99%
13	East	Rakdong Tintek	445	445	100%
14	East	Khamdong	191	188	98%
15	East	Gangtok	242	242	100%
16	East	Pakyong	173	159	92%
17	East	Rhenock	153	152	99%
121	West	Daramdin	121	118	98%
19	East	Ranka	214	214	100%
20	West	Dentam	351	345	98%
21	South	Namthang	223	214	96%
22	East	Parkha	185	180	97%
23	West	Soreng	437	372	85%
24	South	Yangang	237	236	100%
25	North	Passingdang	448	439	98%
26	South	Sikip	153	144	94%
27	South	Temi Tarku	258	249	97%
28	North	Mangan	589	567	96%
29	South	Ravangla	207	190	92%
		Total	7972	7694	97%